

Description	Location	Cost estimate	Actual Cost	Status
Upgraded playpark	Leith Links	200000	200000	In progress - This project has attracted in excess of £99,000 from WREN (FCC Community Action Fund) towards the playpark upgrading
Resurfacing Works in playpark	Dalmeny Street	10000	16385.82	Works have been completed by Premier1 (one of CEC's term maintenance contractors)
Play park	Pilrig Park	35000		Funded through other sources
Upgrade playground	Henderson Street	60000		open
Bridge Environmental Project	Lindsay Road	10000		Design in progress - discussions are in progress between the Sustran's funding team and the Northeast Locality Transport Team to get additional funding for the project hence delay in full design
Redbraes Park	play equipment	11000	10530	Complete